

P.O.
✓
App F IX 4

Previous References

1952-53
(C M)

File No 11-52-

Serial Nos 31, 32

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos 2

Part B for May 1952

SUBJECT

Payment of bills to certain
Contractors of Davanagere Municipality

WD 01425—GPB—25 000—15 9 1952

To,
The Municipal Commissioner Davanagere
" Chief Engineer
" Controller, S. A. A.
" Accountant General
2 1623-6 / Dated 11.5.52

Serial
No

Received letter nos N P R 13/5354
dated 15.6.53 from the Municipal Commissioner,
Davanagere, in the matter of payment of certain
bills to Sri B. N. Balakrishna Mudaliar and
others in respect of work executed by them
for Davanagere Municipality

1) Remarks of the Secy. P. S. G. Karson.

200 bcd, who is responsible?

(a) P. V. K. 17/6/53

(b) Y. H. "

2) The enclosures to the letter under
advice one for personal Sri. Bala-
krishna Mudaliar - one of the contractors -
has admitted that the works mentioned
in his letter were executed as per his
and order of the ^{then} ~~present~~ president
Sri. P. Veerappa

3) It may be submitted in this connection that
the Director of Efficiency Audit and
Anti-corruption sent a report to Govt,
as far back as 19th September 1952, about
the various irregularities observed in
connection with the execution of
certain Municipal works not calling for
tenders when certain works required
calling for tenders as per rules, advan-
cing moneys to Contractors

Serial
No

having no regard to the work expected
execution of certain works without any
kind of written order by any
body. Carelessness and negligence
to duty of some of the important
officials concerned are the important
irregularities mentioned in the said
reports. Explanations and reports
of all concerned including that
of Sri G. Venkappa - the then President -
are called for and individual
files being pursued separately. Sri
D. Siddappa - the then Sub-overseer is
already placed under suspension and
what action is to be taken against Sri
Ramanuja Iyengar - the engineer - is
being considered in consultation with
the P. S. C. In furnishing the explanation,
Sri Ramanuja Iyengar has attributed
certain things to the then President. A
perusal of the Director's Report, the explanations
of Sri Ramanuja Iyengar, Sri D. Siddappa
in these files will go to show that
the then President has been responsible
for many irregularities. All other
employees, including the then Commissioner
appear to have acted under the
instructions or ~~indirect~~ influence or oral
orders of the then President. In

Serial
No

D.

the present reference, Mr. Balakrishna Mudaliar has admitted that he has executed all the works mentioned in the Statement - as per the oral orders of the then President -.

4 The names of Contractors mentioned in the Director's Report of September 1952 are the following: -

- (1) ^{Supra} Balakrishna Mudaliar
- (2) M/s Ibrahim Rahmatulla & Co.
- (3) H C Ramaswamy
- (4) H G Basappa

5 The names of Contractors mentioned in letter under advertisement are -

- (1) Abdul Gani,
- (2) D Sharbawa
- (3) Srinna Rao
- (4) H.V. Hayath Khan
- (5) Chinnappa
- (6) B Murigappa
- (7) Balakrishna Mudaliar

6 Without knowing what exactly is the situation in respect of each work executed by these contractors viz the extent of advances drawn, the nature of work done, the quality of work, the dates prevalent when the work was done, whether they are sanctioned works or done at the instance and oral orders

Payment of Bills to certain Contractors of
 4 File No Davangere Municipality of 195
 General and Revenue Secretariat

Serial No 1865

of any body, who are responsible for irregularities and to what extent etc, it will not be possible to allow any payment being made to these contractors.

2) If ordered, the C.E. may be requested to personally examine all these works and forward a report on the several points raised. The present Municipal Commissioner may be requested to forward a comprehensive report in respect of each work fixing the responsibility of each concerned and the extent of responsibility. The point as to how these irregularities should be rectified may be considered after the receipt of reports.

(3) The notes from Paras 2 to 7 is put up on the basis of the report of the Director of Anti-corruption and Efficiency Audit. It is better

to call for a report from the M.C.M.C., so that the responsibility sheet may be put up after receipt of a definite reply from this section, because while fixing up the responsibility on anyone, mere presumption will not do. The contractors should have taken written orders of either the Sub-overser, or Asst Engineer or Commissioners or President C.W.U.

Payment of Bills to certain Contractors
of Davao City Municipality

File No

1865/pt

of 1953-54


APP. III-2

Serial
No

should have taken oral orders from anyone other
The most important point in this respect whether
any bill has been prepared and by whom
This will give a clue as to who instructed him
to prepare bill However, the opinion of the
cl is very necessary.

Get the opinion of the cl on the
point noted in Para 1 along with the other opinion required
for disposing of this question

13/12



16) Subd with a draft for attn

14/1
17/1

Secy
at p

20/1

17) Issue and submit
for peruse of HM

21/1
22/1

No. 65346/53-54 D 30 9 53 to the
Principal Commissioner, Davao City
calls for detailed information in respect
of each work and contractor

12) Submitted after issue as directed.

3) Ref. Para 11

14) In favour of Personal return

Hon Minister
for L & S

15/1
12/5/53


318753

17/1

OFFICE OF THE MINISTER FOR
PUBLIC HEALTH & LOCAL SELF
GOVERNMENT

3 JUL 1953

No. 2346



Note - Contn Sheet

13/8

6725
Full

to Payment of bills to the Balabastan Musahar
Contractors.

File No

of 195

Dwango

General and Revenue
Secretariat

From The MC Dwango
M1 PR 13/50 or 14/1/54 Jang: report
in a matter

Serial
No

16) The MC Dwango
was asked to furnish particulars in respect
of work as contractors

Q

17) The MC to now set
particulars in two contractors
(1) In Balabastan Musahar
(2) In B Mengappa

18) It is stated that a further report
will be made in a few days contractors

Re 1 In Balabastan Musahar
Kind refer to memo to statement
giving particulars of estimates sanctioned
work completed but procedure was not
observed

X

19) There are 10 estimates in a statement
1 to 8) Eight estimates were sanctioned by the MC but
no bills were called for though the estimates
exceeded Rs 500/- per value. The MC
has now advised that it is irregular to
be satisfied as that payment may be made
for the actual work done at the minimum
schedule rates prevailing at the time of sanction
of estimates in the absence of calling for
tenders as all the work has been completed

Item 9 The sanctioned estimate was for Rs 500/-

M4 Engr has prepared an estimate for

Rs 950/- as per actual work done

Serial
No

Fig X

The Cl has not found the regularities and sanctioned a revised estimate for Rs 950/- Item 10. Construction a Compound wall - MU Engr In Belkumbhara there was a only tender for Rs 5644/8/- This tender was accepted by the Cl and a sum of Rs 1266/- has been paid towards it. Work for such sanction was not applied for though it should be for over Rs 5000/- The MU Engr has since revised the estimate for Rs 12400/- (12890 - MU Engr) and sanction of Rs 12400/- has been asked for for a revised estimate. It is stated that in accordance with the order to pay for work actually done here now. There is for orders.

Y

20) The second statement refers to works which have been completed but for which no estimate was sanctioned at all. There are eight items in a statement. Except 3, 4 & 8 the other items are small ones. It is reported that a MU Engr has prepared estimates for all these works in accordance with a schedule rates prevalent at the time of execution of works. The MU Cl has advised that a sum of Rs 4990/- be sanctioned and that the contractor be paid for it. The existing maximum schedule of rates for work. The resolutions are with a view to bills of the Belkumbhara there are for formal orders.

Serial
No

The Shrook has received B 500/-
for an amount he has completed

Item 3 - Original sketch Rs 1390/- sanctioned by M.C.I	
Revised sketch prepared by M. Engr	
& for Rs 1794/- same sanctioned by M.C.I	

The only major char is at 10-

The RL Resolution refers to 14 items
 stated 2 to material and 10 missing
 11, which is a mistake

PS
412

22) This is a case in which the previous Municipal Commissioner, Sri Vazir Ahmed and the then Municipal Council, were responsible for having entrusted several

Serial
No

works to the contractors without calling for tenders, without issue of work orders and without executing the required agreements from the contractors. Consequently trouble arose when the Commissioner was transferred from that place and when the next elections also were held and new Council formed. There is a separate file in which disciplinary action to be taken against the Municipal Commissioner, the Municipal Engineer and the Suboverseer, is being pursued and the matter is referred to the Special Officer, Efficiency Audit, for framing charges and obtaining explanations from the officers concerned. This file also will indicate the extent to which the authorities concerned have gone in their reckless and uncontrolled mal-administration of the municipal affairs. The following are the works in respect of which tenders were called for though the estimates exceeded Rs 500/- in cost. These 8 estimates were not sanctioned by the Municipal Council -

Name of work	Sanctioned estimate amount	Authority sanctioned	Outlay incurred, if any
	Rs		Rs.
1 Curbing Bus-Stand area for modified portion	3,900/-	Res No 30 D 22-11-51	635--0-0
2. Widening Gandhi Circle (final bills have to be prepared)	2,200/-	Res No 14(3) d 28-6-52	1,390-0-0
3. Construction of portico in front of New Municipal Office	4,900/-	Res No 24(8) d.28-6-52	

File No

of 195

Mysore Government
Secretariat

			Serial No
Metalling approach road in front of Municipal Office	490-0-0	Res of ML Council d 4-11-52	340-0-0
Metalling Bus-Stand road new Bus-Stand Area	3,200-0-0	Res. of ML Council d 26/19-9-51	2,168-2-6
Removing & Fixing the curbing on both sides of B D Road	2,000-0-0	Res. of ML Council d 19-11-51	4(4)
Formation of Circle in front of P R P station	4,900-0-0	Res of ML Council d 22-11-51	25(1)
Providing S B slabs benches in Park Area in front of Reading Room	425-0-0	ML Commr D 21-6-52	1,763-8-0
xx	xx	xx	xx
Construction of Com- pound wall to New Municipal Office	4,700/-	Sanction of estimate by ML Council Res.No.30/20-6-51	1,260-0-0

2) Of the above 9 estimates the Municipal Council is competent to sanction 8 estimates as the estimated cost of each work does not exceed Rs 5,000/- The Municipal Council have passed a resolution on 27-12-53 approving of the action taken by the previous Municipal Council. Therefore no useful purpose will be served in pursuing this matter any further. The Municipal Commissioner will be instructed to get these works checkmeasured by the Engineer Officer attached to the Municipality and make payments without further delay. An observation may be communicated to ^{then} the Municipal Commissioner. Sri Vazir Ahmed that his action in having entrusted works costing more than Rs 500/- without calling for

Yes
L/A
8/4

Serial
No

tenders was highly irregular and has caused several complications after his transfer and that he should not give room for such illegal acts hereafter.

24) There is one work in which an estimate was sanctioned for Rs.4,700/- but the revised estimate has come to 12,400. This will be referred to the Chief Engineer for scrutiny and return

25) Another important point is that there are 8 works which are not sanctioned by the Municipal Council but entrusted to Sri Balakrishna Mudaliar and 11 works entrusted to Sri Murigappa without an estimate and without sanction of the competent Authority. This action particularly of the Municipal Commissioner has to be condemned. ^{In view of} Seeing the difficulties of the contractor who carried out orders of the then Municipal Authority, the Municipal Council have sanctioned all these works. The statement showing the works entrusted to Sri Balakrishna Mudaliar is flagged "Y" and the works entrusted to Sri Murigappa is flagged "J". The total number of works of these two contractors comes to 19 and the total cost comes to Rs. 1,67,928/- and every work out of these 19 estimates cost less than Rs 5,000/- and the Municipal Council is competent to sanction each estimate according to law. The Municipal Council has passed a resolution sanctioning the estimates of all the works and as it is entirely within the powers of the Municipal Council, these estimates may be treated as sanctioned by the Municipal Council and the Municipal Commissioner may be instructed to make payments

Payment of bills to Sri B N Balakrishna
Mudalhar and others six Contractors in respect
File No of works executed by them
'7257mc 12 Davangere at MHP

Mysore Government
Secretariat

Serial
No

at minimum rates to the contractors concerned after
getting the stamped muthalikas to prevent loss of
stamp revenue to Government There is no use in
referring these small matters to the Chief Engineer
for instructing the Executive Engineer to check-measure
these works at this distance of time as the Municipal
Engineer has checked the works, it is sufficient if
the measurements made by the Municipal Engineer are
checked by the Municipal Commissioner and payments
made. After closing this file, this may be included
as one of the charges against Sri Vazir Ahmed and his
explanation may be taken on the general file that is
pending before the Special Officer and final orders
passed on the conduct of the then Commissioner.

26) Orders are solicited on points noted at "A" "B"
and "C"

[Signature]
12/2-

See 259)


27) I have already noted in
another file about the action to
be taken against Sri Vazir Ahmed
I agree with the suggestion made
at A, B and C

[Signature]
28)

8/4/54

[Signature]
6/4/54

29) *[Signature]*
8/4/54



payment of bills A and B IV Bala Krishna Rao

and other Govt Contractors in respect of
works executed by them

File No

6725

of 195

1110

13

Serial
No

30) A. dft letter on the lines suggested
at A and C in put-up for appl
8/5

31) Issue above


(9/5)

Issued in Go no L1623-6 / CM 11-52-32

dated 11th May 57

To The Commr D. M. C. Kue Ph
w/records

" CR

" C.S. & D

" D.S.

Issue directions approving the
bills recommended in M.C.

Letter no M, PR 13 / 52-5 of 6/5/54

from the M.C. after reminding in
the matter.

32) Subd for perusal the file will
be reopened on receipt of the revised
estimate from the M.C. (Refer
para 4 of the notes and para 5 of the
Go of 11/5/54 for order).

33) Orders have been issued
yesterday. They will be recorded
now

34) yes


10/5/57

8/5
12/5

B 15/5 8/5

File No

of 195

Mysore Government
Secretariat

Serial
No

No
Encl

IMMEDIATE
MI p R 13/53-~~14~~
nu



Municipal Offices
DAVANGERE CITY


From

Date 15th June, 1953

The Municipal Commissioner
City Municipality,
Davanagere

To

The Secretary to Government,
Local Self Government and Planning Departments,
BANGALORE



Sir,

I write to bring to the kind notice of Government that Sri B N Balakrishna Mudaliar, one of the contractors of Davanagere City, has sent me a letter on 22nd April 53 a copy of which is enclosed herein for kind perusal that he has executed certain public works for the Municipality as detailed in his letter and that requisite bills may be got prepared and his claim settled. The matter was referred to the I/C Municipal Engineer for report with connected references to enable me to take further action in the matter. The I/C Municipal Engineer has reported that with the exception of construction of twin shops near the Municipal Octroi Office and the erection of compound wall to the New Municipal Office buildings no estimates have been prepared or sanctioned by competent authority nor are there any records pertaining to them. With the exception of the above two items the others have been completed long ago and the codal provisions have not been observed. Several of the works appear to cost more than Rs 500/- and apparently no tenders have been called for in respect of such works as required by Section 253(1) of the Mysore City Municipalities Act. In the case of the construction of the twin shops behind the Octroi Office, there is an estimate for Rs 4990/- in the file dated 11-12-52 which has been prepared long after the erection of the twin shops to the ^{terrace} ~~terrace~~ level. The estimate has not been placed before the Municipal Council and their approval obtained ^{and} ~~since~~ the work has been executed on non-tender basis even though the cost exceeds Rs 500/-.

In a letter addressed to the Municipal Commissioner on 20th Nov 52 by the contractor a copy of which is enclosed for information of Government it is seen that the contractor has agreed to accept the rates sanctioned to another contractor Sri Babu Setty who built two

4

Copy of letter dated 21st April 53 from Sri B N Balakrishna Mudali Building Contractors, Davanagere City to the Commissioner, City Municipality, Davanagere

I beg to submit that as per previous President's oral orders the following non-tender works were executed by me

- 1 Twin shops behind the Octroi Office
- 2 One oval opposite the house of Sri Ajjampur Settru
- 3 One R C C Canopy in Mahatma Gandhi Circle The bill is already submitted
- 4 Lamp Post stone Circle four
One near powers house circle
One near Bus Stand
One near Iashmi Buildings
One near Honda
- 5 One R C Latrine
- 6 Municipal Office Compound Wall My tender for this is to be changed since the design is changed

Kindly arrange to get the bills prepared for the above items of work

- 7 The 5 booths with all Teak for the Bus-stand will be complete soon

After I get payment for the above bills I shall submit the bills for the booths

- 8 Doddaballapur Slab benches -behind Municipal Office

The bill for the same has been submitted Kindly arrange payment

-- 0 ---

"Copy"
K Narasimhaiengar
(K Narasimhaiengar) 15-6-53
MUNICIPAL COMMISSIONER,
DAVANAGERE CITY MUNICIPALITY

Hsk Raø

5
Copy of letter dated 20th Nov 52 from the Balakrishna Mudaliar & Sons, Building Contractor, Davanagere City to the Commissioner, City Municipality, Davanagere -

I wish to state that the President of Municipality had given a contract to Mr Babu Shetty for building shops behind Octroi Office. The previous President Mr C Veeranna asked me to build two shops - adjacent to the two shops above that were constructed by Mr Babu Shetty. The President had asked me to accept the same rates that were given to Mr Babu Shetty. Accordingly I have constructed the two shops up to the terrace level. Since I am badly in need of money, kindly arrange to prepare the bills for the work and arrange payment.

Thanking you

--- 0 ----

"Copy"

K Narasimhalengar

(K Narasimhalengar) 15-6-53
MUNICIPAL COMMISSIONER,
DAVANAGERE CITY MUNICIPALITY

Hsk Rao/

బి. అబ్దుల్ గనీ కంభ్రాక్షన్ బోధకుల సంఘం అధ్యక్షులు
చి నోం దులీ తూ 28 4 53

3) నల్లకాయల తిండిని తిండిగా తీసుకోవడం
4) అందుకు అనుగుణంగా ఉండే వాటిని తీసుకోవడం

Sd B Abdul gann

1. Of Prasanna Commendation
Municipal Commendation
Prasanna Commendation

To

The Engineer,
City Municipality,
Davangere City

Dear sir,

Regarding the public taps fixed with earth work
and pipe line work

With reference to the above, I wish to remind you
to your kind notice that I have completed the following work
as per the instructions of the Water Inspector about 5 to
6 months Since then I have been requesting for their
payment But nothing has been done till now Now I am
very badly in need of funds Hence I request you kindly
to arrange for their early payments and oblige ✓

Yours faithfully,

Sd/- K Sharada Rao

10 4 1953

Work done -

- 1 Icharaypet ✓
- 2 Chigateri Galli ✓
- 3 Harapnahalli Road ✓
- 4 Devangra Pet ✓
- 5 Old Taluk Office
- 6 Nalbandv di road ✓
- 7 Hale Kotvalara Kere ✓
- 8 Amrannohava ✓
- 9 Karpet ✓
- 10 Barline road ✓
- 11 Chovli pet ✓
- 12 Telampet ✓
- 13 Binu company road ✓

" C o p y "

K. Narasimhaiah
Municipal Commissioner,
Davangere City Municipality

- 10 ಬೆಳಗ್ಗೆ 3" ಟ್ರೇನಿಂಗ್ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 3/4" ವ್ಯಾಸ
ಬಾಳೆ ಹಾ. ಸುಟ್ಟು ಕೆಲಸ
- 11 ಸುಟ್ಟು ಕೆಲಸಕ್ಕೆ 1/2" ವ್ಯಾಸ ಬಾಳೆ ಹಾ. 3" ವ್ಯಾಸ
ಕೆಲಸ ಹಾ. ಸುಟ್ಟು ಕೆಲಸ
- 12 ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 1/2" ಟ್ರೇನಿಂಗ್ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 1/2" ವ್ಯಾಸ
ಹಾ. ಸುಟ್ಟು ಕೆಲಸ
- 13 ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 2 1/2" ವ್ಯಾಸ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 1/2" ವ್ಯಾಸ
ಹಾ. ಸುಟ್ಟು ಕೆಲಸ
- 1 ಸುಟ್ಟು ಕೆಲಸಕ್ಕೆ 1/2" ಟ್ರೇನಿಂಗ್ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 1/2" ವ್ಯಾಸ
ಹಾ. ಸುಟ್ಟು ಕೆಲಸ
- 2 ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 1/2" ಟ್ರೇನಿಂಗ್ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 1/2" ವ್ಯಾಸ
ಹಾ. ಸುಟ್ಟು ಕೆಲಸ
- 3 ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 1/2" ಟ್ರೇನಿಂಗ್ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 1/2" ವ್ಯಾಸ
ಹಾ. ಸುಟ್ಟು ಕೆಲಸ
- 4 ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 3" ವ್ಯಾಸ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 3" ವ್ಯಾಸ
ಹಾ. ಸುಟ್ಟು ಕೆಲಸ
- 5 ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 3" ವ್ಯಾಸ ಸೆಕ್ಷನ್‌ನಲ್ಲಿ ಸರ್ಕಾರಿ ಕೆಲಸಕ್ಕೆ 3" ವ್ಯಾಸ
ಹಾ. ಸುಟ್ಟು ಕೆಲಸ

21-20-53

Dr. Narayanaiah
and Company

16/6/53

7th student
(sd) B-Ramachandra
Munshi Contractor
Devarajpur city

To

The President,
City Municipality,
Davanagere City

Sir,

Re.- Pipe Line Bills

With reference to the above I wish to bring to your kind notice, that I have completed the following pipe line works long back, But I have not received the payments till now, inspite of my several requests to the Engineer

The reason for the delay is already world wide known. Since the margin of profit in the above works are very small or even negligible, I cannot satisfy all the parasites in the Department

Since, I am in very bad circumstances, I require the amount very urgently, and request you to kindly arrange the payment immediately and oblige

Details of work completed -

- | | | |
|---|------------------------|---|
| 1 | Pipe line work at D.D. | Hosmasanahalli Gelli |
| 2 | -do- | Byrappa Lutt Gelli |
| 3 | -do- | Kalpet conservancy road |
| 4 | -do- | Narasaraopet near the Hoscu |
| 5 | -do- | Voddara Gelli, Tholur |
| 6 | -do- | Channarayana (near Hosanahalli Totappa's house) |
| 7 | -do- | Chowkipet conservancy |
| 8 | -do- | Chowki gundi |
| 9 | -do- | Hale kotvalkere |

Thanking you for an immediate payment

Yours faithfully,
sd/- N. S. Narasimhaiah,
Licensed plumber and contractor,
Channarayana,
Davanagere

Note - I have provided the special and used for the above works as per the instruction the Water Inspector, and have also given list to the Inspector to prepare the bill

"Copy"

S. Narasimhaiah
Municipal Commissioner,
Davanagere City Municipality

॥
నా కని శిశి నీట ను బో పువచి నీయవరి
కంట్రాక్టును బిన్నెస్సును బలమకొంతరమోయె

ఇవలె నీట ఎకంట్ 15 నట్ల నీమొంతు కట్టిక
కట్టి నీంకూరు కుంకూరి తింకట్లయ్య వంతు
మొమెజిచిమొంట్ కూడి అట్ల కూడికూడలెదల
నిన ను క్కన

Sd Chunnappa

నా కని శిశి

కా 18 253

"Copy"

M. Narasimhaiah
Municipal Commissioner
Dharavare City Municipality

12
To

The President,
City Municipality,
Davangere

From

B Murigeppa,
Licensed Plumbers and Contractors,
Belludigalli, Davangere

Dear Sir,

I herewith enclose the statement of works executed as per your work orders and the works completed long back. But the amounts of the ~~concerned~~ concerned bills are still due from you.

Hence, I hereby request you to be kind enough to the payment of amount immediately.

I hope that your goodself will do the needful in speed, payment of the amount.

Thanking you, sir,

Yours faithfully,

Davangere City
Dated, 11.5.1953

Sd/- B Murigeppa,
LICENSED PLUMBER
and Contractor

"Copy"
B. Narasimhaiah
Municipal Commissioner,
Davangere City Municipality

13

STATEMENT OF WORKS EXECUTED ON PIPE LINES IN II, III AND IV
WARD IN THE CITY OF DAVANAGERE

Sl No	Particulars of work done	Rate of Bill
1	Laying 3' submain in Mysore Bank Road and Cannery pet in IV Ward	324- 0- 0
2	-do- in Thalvarakere II Ward	240- 0- 0
3	-do- Basavanna pet I Ward	372- 0- 0
4	-do- behind Channaray pet III Ward	40- 0- 0
5	Laying 1½" Pipe Line in Chaluvedikere I ward	55- 0- 0
6	Fixing the 2" valves in Thalvarakeri I and II Rd	40- 0- 0
7	Replacing the water tank and pump near Pond in II, 220- 0- 0	
8	Laying of 1" pipe line in Rhondoppa Galli II Ward	50- 0- 0
9	Laying of 1½' submain and 1' near Basavanna Temple in Kibet	
10	In I, II and III wards 5 places ½" and ¾" pipes public taps	

The above bills are outstanding payments, so it is urged to pay the amount and oblige.

Davanagere City
Date 11-5-1953

(Sd) B. Murigappa,
Licensed Plumber and Contractor

Copy
Dr. Narasimhaiah

GENERAL AND REVENUE
SECRETARIAT

(Continuation sheet draft form)

14

No. 605346 / 53 5th
2307-53, July 1953

To

The Municipal Commissioner
 Davanagere

For,

Sub payment of Bills
 to- Sri. Balakrishna Mulakar
 and others in respect of
 works executed by them

With reference to your
 letter No. H1 P R 13/53-5th
 D 15 6 53 on the Subject
 mentioned above, I am direc-
 ted to request you kindly
 to furnish, in respect of each
 work and Contractor, information
 as required on the following points

viz.

- (1) The Authority under which the
 work was taken up and executed
- (2) ^{whether} ~~if~~ an estimate was pre-
 pared in respect of the

work

15

(3) Is the Contractor given any
advance and if so what is the amount.

(4) Is the work completed and
beaded over and finished in full
and if so, ^{whether} the Contractor ^{has} prepared
a bill and presented

(5) Were tenders called for
if the work required tenders
being called for as per Rules

(6) Who are all the officials
(including the then President and Commissioner)
that are responsible for the
irregularities in respect of the
work and what ^{is the quantum of} ~~their degrees~~
of responsibility of each

(7) Is the quality of work done
satisfactory

(8) If an estimate was prepared
prior to the commencement
of the work, is the work
done according to the specifications

I am also ^{to} request
it in all cases all the works may

Appendix FG-1]

SUBJECT

16

Section

File No

Serial No

No

To

Continued

Diary No of letter replied to

General and Revenue Secretariat

()
the 195

Date of issue

Signed by

List of enclosures

Copied by
1

Examined by

be got measured by the
Present Municipal Engineer
and check measured by the
Executive Engineer, Davanagere
Division in respect of each
work for which an estimate
was prepared prior to execution
In respect of works for which there
is no estimate, an estimate may
be got prepared now in accordance
with the ^{Scheduled} rates prevalent at
the time of executing the
work and the same got
check-measured by the Executive
Engineer, Davanagere Dn, and

forwarded ~~to the~~ to Government
in respect of each work, to
to Government with the opinion
of the Municipal Council in
respect of each work

I am to add that ^{Separate} individual
references may be made in respect
of each work as contractor to
facilitate individual consideration

This may kindly be treated
as urgent.

Yours faithfully

[Signature]
24/7

800 *[Signature]* L. S. G. Secy
17/7 2017

Memo No. 20534 / 163548

30-7-53

Copy to the Chief Engineer for
information with a request to issue
suitable instructions to the E.E. Dewanganeri Dy
in the matter - - -

[Signature] L. S. G. Secy
17/7

[Signature]
24/7

18

Mysore Government
xxxxxxxxxxxxxxxx

30-7-53

L 5346

The
L S G & Planning Departments

To

The Municipal Commissioner,
Davangere City Municipality
(thro' the President)

Sir,

Subject Payment of Bills to Sri Halekrishna Mudaliar
and others in respect of works executed by them
_ _ _ _ _

With reference to your letter No M1 P R 13/53-54 dated 15th
June 1953, on the subject mentioned above, I am directed to request
you kindly to furnish, in respect of each work and contractor,
information on the following points, viz ,

- 1 The authority under which the work was taken up and
executed,
- 2 Whether an estimate was prepared in respect of the work,
- 3 Is the Contractor given any advance and if so, what is the
amount,
- 4 Is the work finished in full and if so, whether the contractor
has prepared a bill and presented,
- 5 Were tenders called for if the work required tenders being
called for as per Rules,
- 6 Who are all the officials (including the then President and
Commissioner) that are responsible for the irregularities
in respect of the work and what is the quantum of the
responsibility of each,
- 7 Is the quality of work done satisfactory, and
- 8 If an estimate was prepared prior to the commencement of the
work, is the work done according to the specifications

I am also to request that all the works may be got measured by
the present Municipal Engineer and then an estimate may be got pre-
pared now in accordance with the scheduled rates prevalent at the time
of executing the work and the same got check-measured by the Executive
Engineer, Davangere Division, and forwarded to Government with the

14
= 2 =

the opinion of the Municipal Council in respect of each work

This may kindly be treated as urgent

Yours faithfully,

SD G V K Rao

Secretary to Government,
L S G & Planning Departments.

knr-3/28.7

Memo No L

534) / 30-7-53

Copy of the above is forwarded to the Chief Engineer for Mysore, for information, with a request to issue suitable instructions to the Executive Engineer, Davangere Division, in the matter

t/c
28/7
(V Hanumanthappa)
For Secretary to Government,
L S G & Planning Departments

No M 1 H C 50/53-54

Encl

From


The Municipal Commissioner,
City Municipality,
Davanagere.

To

The Secretary to Government,
Local Self Government and Planning Department,
Mysore Government Secretariat,
BANGALORE No.1.



23rd June, 1953



Sir,

I write to bring to your kind notice that the following two estimates pertaining to the Regulated Market were sanctioned by the Municipal Council in their resolutions noted against each:

1. Detailed estimate for metalling the 2nd cross road in the R.M. area in Block "A" for Rs. 3400/- and sanctioned by the Municipal Council in their resolution No. 33 dated 28-4-53.

2. Detailed estimate for metalling the 1st cross road in R.M. area connecting the 2nd main road and circle in Block "A" for Rs. 4990/- and sanctioned by the Municipal Council in their resolution No. 60 dated 18-4-53.

The work referred to in item No.1 was entrusted to the marginally noted contractors without calling for tenders as required in sub clause 1 under Section 253. No authority is forthcoming in the record as to why the work was entrusted on piece work system. The contractors are:

* 1 Sri. Bharmappa, 2 Lakshmappa 3. Sri Halappa

The spreading and consolidation of collected metal and gravel was done by the gang on nominal roll departmentally. The rates are as per schedule of rates. The outlay for the work amounted to Rs. 2931.12.0. The work is closed. All these irregularities were placed before the Municipal Council on 28-4-53 and the Municipal Council with full knowledge of the facts and with intent to recognise the validity of the obligation in their Resolution No. 33 dated 28-4-53 ratified the irregularities as the power of sanctioning the estimate was within their corporate powers in accordance with sub section (3) Section 253 of the City Municipalities Act and as the contractors were pressing for the payment of the balance of the amounts namely Rs. 765/- and Rs. 90/- held in reserve immediately, and payment was made accordingly.

15

I have reported these cases ~~that have~~ for the kind information of Government in continuation of my letter No. ^{MI P R 13/} MNPR-30/- dated 15th June 1953.

Yours faithfully,
A. Parasimhaiengar
 Municipal Commissioner

For -- personal items will be placed
in the main file whenever a detailed report
is called for on the
same subject and provided

From

22
He M1 PR 13/53-su
32 Amended & then on
as per format

Municipal Offices
6725
DAVANGERE CITY
Date 14th January 1954


THE MUNICIPAL COMMISSIONER,

City Municipality,
DAVANGERE

To

CM 11-52-31

The Secretary to Government,
Local Self Government & Planning Department,
Mysore Government Secretariat,
BANGALORE



Sir

Subject Payment of bills to Sri B N Balakrishna Mudaliar and other six Contractors in respect of works executed by them

Q With reference to your letter No L 5346 dated 20-7-1953, on the above subject, I write to state as follows

Out of the several Contractors referred to in my previous letter No M 1 P R 12/53-54 dated 15-6-1952, the works of the two Contractor Sri Balakrishna Mudaliar & Sri B Murigappa have now been dealt with at present in accordance with the instructions contained in your letter under reply

The works of Sri Balakrishna Mudaliar fall under two classifications viz, (1) works in respect of which there are estimates sanctioned by competent authority and (2) those for which there are no sanctioned estimates

Works of Sri Balakrishna Mudaliar for which estimates are sanctioned

Eight estimates were sanctioned by the Municipal Council at their meetings as noted in the margin. These works were entrusted to him,

Name of the Work	Sanctioned estimate amount	Authority Sanctioned	Out-of-pocket pay incurred if any	without calling for tenders, on piece work system though the estimates exceeded Rs 500/ in value. No stamped agreement was executed by the contractor in respect of
1 Curbing Bus-stand area for modified portion	3,900/-	Reso No 20 d 22-11-1951	625-0-0	
2 Widening Gandhi Circle (final bill have to be prepared)	2,200/-	Reso No 14(3) d 28-6-52	1390-0-0	
3 Construction of portico in front of New Municipal Office	4,900/-	Reso No 24(8) d 28-6-52		

21

4 Metaling approach road in front of Municipal Office	~~4,200/-~~ 490/	Resolution of M1 Council d 4-11-52	340-0-0	in any these wor
5. Metaling Bus-Stand road new Bus-Stand area	3,200/	Resolution of M1 Council Np 6/19-9-51	2168-2-6	These were place
6 Removing & Fixing the curbing on both sides of B D Road	2,000/	Resolution of M1 Council, 4(4) d 19-11-51	-	before the Munic
7 Formation of Circle in front of P R P station	4,900/	Resolution of M1 Council, 25(1) d 22-11-51	-	Council at their
8 Providing S B Slabs benches in Park Area in front of Reading Room,	425/	M1 Commer d 21-6-52	1762-2-0	Meeting held on
-----				27-12-52, when t
				resolved that the
				irregularities be
				ratified and that
				payment may be m
				for the actual wor
				done at the minim

schedule rates prevailing at the time of sanction of estimates in the absence of calling for tenders as all these works have no been completed A copy of the Municipal Council resolution dated 27-12-16 is enclosed for kind perusal There is an advance of Rs 3,000/- against the work as marginally noted vice , Sl No 6 which will be adjusted out of the amount due to the Contractor

An estimate was sanctioned by the Municipal Council for the construction of Masonary dwarf wall at a cost of Rs 500/- in Municipal Council resolution No 21 of 29-6-51 and the work was entrusted to Sri Balakrishna Mudaliar without calling for tenders though the estimate was for R 500/- No stamped mutchalika was executed The contractor

1 Construction of Masonary dwarf wall near Ajjeppa Setty's House	R 500/-	M1 Commer, R No.31 d 29-6-51	executed the ^{work} but the work executed by him has now exceeded the sanctioned estimate; so the
--	---------	---------------------------------	--

Municipal Engineer prepared a revised estimate for Rs 950/- as per actual work done This matter was placed before the Municipal Council at their meeting on 27-12-53 The Council have ratified the irregularities and sanctioned the revised estimate for Rs 950/-

Construction of Compound wall to New Municipal Office	Estimated Amount Rs 4,700/-	Sanction of estimate upto date by M1 Council Reso. No 30/20-6-51	Outlay 1260/-	The Marginally noted estimate was sanctioned by the Municipal Council on 20-6-51 and though tenders were called
---	-----------------------------	--	---------------	---

for, nobody tendered except Sri Balakrishna Mudaliar. Hence his tender, for Rs 5,644-8-0/- was accepted by the Municipal Council at their Meeting. The resolution No 22 of 20-8-51. Though the tender amount exceeded Rs 5,000/-, sanction of Government was not applied for and obtained. A sum of Rs 1,260/- has been paid towards this work on 22-2-52. Meanwhile the Contractor has changed the design of providing cut-stone pillars to one of Mild Steel Rod design. Further the Municipal Engineer has submitted a revised estimate for Rs 12,400/- providing the ^{instead of cut-stone one} M S design for a length 721 R ft, instead of 500 R ft, and also providing for gate pillars and gates. The revised estimate has been placed before the council on 27-12-52, and duly sanctioned by them. For want of funds, it is not possible to take up this incomplete work this year but an endeavour will be made to pay for work actually done up till now. However, I solicit sanction of Government to the revised estimate for Rs 12,400/-.

NON-SANCTIONED ESTIMATES -

Sri Balakrishna Mudaliar has also carried out certain works for which no estimates were prepared and sanctioned by competent authority. The explanation of the Contractor for having done so is enclosed herewith for kind perusal of Government. A tabular statement of works so executed by this Contractor furnishing information as called for by Government in their letter No L 5346 of 30-7-53 is submitted herewith for kind information. The Municipal Engineer has prepared estimates for all the works in accordance with the scheduled rates prevalent at the time of executing the works. With the exception of items 3, 4, and 8 all other estimates are minor ones. I request you kindly to address the Chief Engineer to instruct the Executive Engineer, Davangere Division, to checkmeasure these works as directed by Government. All the estimates together with a note of irregularities were placed before the Municipal Council ^{at} their Meeting held on 27-12-1952, and duly approved by them. The Municipal Engineer is now preparing the bills in accordance with the directions of Government and these will be paid after the works are checkmeasured by the Executive Engineer as directed. The above line of action proposed by me may kindly be approved to save further loss of time and the Chief Engineer requested to direct the Executive Engineer to checkmeasure them so as to enable me to arrange for their payment as and when funds become available without again approach

Government for their further sanction

I also enclose herewith a second tabular statement of works executed by contractor Sri B Murigappa without sanctioned estimates & works for which no tenders were called for but entrusted on piece work basis without work orders etc as required by Government in the letter under reply together with the explanation of the contractor for having done so. I also enclose another tabular statement in respect of three works executed by this contractor for which the Council have sanctioned estimates. In all these cases though the estimated amounts exceeded Rs 500/- tenders were not called for and no stamped agreement was executed nor any work order was issued. All the works have been completed. While estimate for Rs 1200/- was sanctioned by the Municipal Council for providing 3" sub-main in Talavarakeri, the Municipal Engineer has submitted revised estimate for Rs 1742-11-0 since the value of pipe line itself amounted to Rs 1500/- and the balance being the labour charges. ^{Similarly} In the case of providing 3" sub-main in front of Mysore Bank, while an estimate of Rs 1390/- was sanctioned by the Council, the outlay incurred amounted to Rs 1794/- since the cost of pipeline amounted to Rs 1550/- the rest being labour charges. The above revised estimates have now been sanctioned by the Municipal Council. The Municipal Engineer will now prepare the bills as per actual work ^{minimum} at schedule of rates prevailing at the time of execution. If the Government will be pleased to approve, I shall pay the bills after the works are check-measured by the Executive Engineer Davanagere as and when ^{funds} ~~fund~~ become available.

There will remain only the works executed by the other five contractors as detailed in my letter No M1 PR 12/52-54 of 16-6-53. They will also be dealt with as indicated above and further report submitted to Government.


I enclose for kind sanction of Government estimates for works executed by contractors Sri Balakrishna Mudaliar and Sri Murigappa prepared now in accordance with the schedule rates prevalent at the time of executing the work. With a view to save time, I also solicit kind sanction to my proposal to pay the contractors as and when funds become available as per bills prepared by the Municipal Engineer in accordance

24

- 5 -

with actual measurement duly checkmeasured by the Executive Engineer, Davanagere Division, as directed by Government since the estimates have been approved by the Municipal Council I request that the Chief Engineer may very kindly be requested to instruct the Executive Engineer, Davanagere Division, to checkmeasure these works in company with the Municipal Engineer. The enclosure to this letter may very kindly be returned after perusal with orders for taking further action.

Forwarded


(B I Gopala Rao)
PRESIDENT,
CITY MUNICIPAL COUNCIL,
DAVANAGERE

Yours faithfully,


(K Narasimhaengar) 14/1
MUNICIPAL COMMISSIONER,
DAVANAGERE CITY MUNICIPAL

Hs k/3

Proceedings of the Govt of Mysore

Read

Correspondence ending with letter no. M: PR 13/53-54 dt 14th Jan 1954 from the M.C. Dargavere recommending ~~payment of bills~~ sanction of estimates for works done by Sri Balakrishna Mudaliar and six other Contractors in "D C M"

Order No. 1

7.

The M. Dargavere brought to the notice of Govt. that several works had been got executed by the various M.C. without adhering to the prescribed procedure of calling for tenders and executing of Stamp agreement and that the Contractors had done the work according to the instructions of the then Commr. He has also reported that

has to be consulted ²⁸ in the
-matter separate orders will
issue, in respect of this
estimate. The M. Comr
is requested to separate
from the records the estimate,
the tender offered by Sri Bala-
Krishna Mudaliar and prepare
a revised estimate according
to the work done and submit
the same for sanction of Govt.

With respect to the remaining
eleven works ~~of~~ ~~the~~ executed
by Sri. Murugappa and eight works
~~of~~ executed by Sri Balakrishna
Mudaliar, it is to be stated
that the estimates were not
sanctioned by the M. Comr and
works were entrusted by oral
instrs. of the M. Comr or other
~~authorities~~ the action
particularly deserves severe
condemnation. The M. authorities

29

have completely ignored the legal provisions of the Act and Rules issued, ~~thereafter~~ ^{in their} behalf and have done work in the most thoughtless ^{and irresponsible} manner and thus attempted to do things in ~~their own way~~. Consequently Govt observe - that very severe notice will be taken if such things were to recur. However, in respect of the work already done Govt approve ^{as a special} the ~~resoln~~ of the M.C. sanctioning the estimates of these works. The M. Commⁿ is instructed to make payments at minimum rates to these two contractors after getting stamped mechanicals to prevent loss of stamp revenue to Govt. Govt further direct that there is no use in referring these small matters to the C.E. with instrs to the Ex Engr to check measure

✓

in respect of some works even estimates have not been prepared. The following - works show the details as when the amount of the estimate, the authority - sanctioning the estimate and the outlay incurred.

- A) } note the details of estimates
B) } mentioned in letter of 14/1/54
C) }

D) Type statement ^{of V and J} ~~of~~ column.

From the above statement it is very clear that the 1st 8 estimates works have been entrusted without calling for tenders though the estimated amount was more than ~~500~~ five hundred rupees.

The M.C. have passed a resolution on 27.12.1953 approving the action taken by the previous M.C. in entrusting the works.

3 27

without calling for tenders. As the
M.C. is competent to sanction
estimates up to Rs. 5,000/- the
action taken by the M.C. is
app^d as a ~~sp~~ case. The M.C. Comr.
is requested to get these works
checked measures by an ^{senior} engineering
officer of the M.C. and he must
also ~~for~~ check the measurements,
prepare bills and make payments
to the contractors immediately.

In respect of work no 9~~8~~
in the above list similar measure
as suggested above is ordered to be
adopted.

The work of constructing
Compound wall to the new M.C. office
was entrusted to Mr. Balakrishnan
Mudaliar for Rs. 5644/- after
calling for tenders and the work
turned out is estimated at
~~some~~ Rs. 12,400/-. As the C.E.

has there works at this distance ^{so}
- of time As the ME Eyr has
- checked these - works it is sufficient
- vt measurements made by him
- are test checked by a ME Cant
- fi and payments made to
- Contractors very early. The
- records are returned for
C immediate necessary ~~as there are complaints~~

J. S. Eyr. d. d. f
8/5

21623-6/CM 11-52-32

31

"DRAFT"

PROCEEDINGS OF THE GOVERNMENT OF MYSORE

R e a d -

Correspondence ending with letter No.Mi/ PR 13/53-54 dated the 14th January 1954 from the Municipal Commissioner, Davangere, recommending sanction of estimates for works done by Sri Balakrishna Mudaliar and six other contractors in Davangere City Municipality

ORDER No.L. 1623-6/CM 11-52-32

DATED, BANGALORE, THE 11th May 1954

The Municipal Commissioner, Davangere, brought to the notice of Government that several works had been got executed by the previous Municipal Commissioner without adhering to the prescribed procedure of calling for tenders and executing stamped agreement and that the contractors had done the work according to the instructions of the then Commissioner. He has also reported that in respect of some works even estimates have not been prepared. The following works show the details as to the amount of the estimate, the authority sanctioning the estimate and the outlay incurred -

Name of the work	Sanctioned estimate amount	Authority sanctioned	Outlay incurred if any

1. Paving Bus-stand area for modified portion	Rs 3,900/-	Res.No 30 D 22-11-51	Rs. 635-0-
2. Widening Gandhi Circle (final bill have to be prepared.)	2,200/-	Res.No.14(3) D.28-6-52	1390-0-
3. Construction of portico in front of New Municipal Office	4,900/-	Res No 24(8) D 28-6-52	--

-
4. Metalling approach 490/- Res of Ml.
road in front of Council
Municipal Office D.4-11-52 340/-
 5. Metalling Bus-Stand 3,200/- Res.of Ml.
road new Bus-Stand Council No.26
area 26 D.19-9-51 2,168-2-6
 6. Removing & fixing the Res.of Ml.
curbing on both sides Council 4(4) --
of B D.Road 2,000/- D.19-11-51
 7. Formation of Circle 4,900/- Res. of
in front of P.R.P. Ml.Cl 25(1) --
station D.22-11-51
 8. Providing S.B.Slabs 425/- Ml.Commr.
benches in Park Area D.21-6-52 1,763-8-0
in front of Reading
Room
 9. Construction of Masonry 500/- Ml.Commr
Dwarf Wall near Ajjeppa R.No.31
Setty's house D 29-6-51 950/-
 10. Construction of compound
wall to New Municipal Ml.Council
Office 4,700/- R.No.30 1,260/-
D.10-6-51 (out lay
upto 14-1-
-
- Further work entrusted to Sri Balakrishna H. Bahar*
11. Construction of a No.eshmoli No Samchen
lamp post circle 100/-
in front of Durga
Hotel
 - 12 Construction of a
lamp post circle 80/-
near Municipal Honda
or Pond
 13. Construction of Canepy
in Gandhi Circle 494/-
 - 14 Construction of public
latrines in Vinobha 1,047/-
Nagar
 15. Construction of lamp
post circle in Gandhi 84/-
Circle
 - 16 Construction of lamp
post circle in Bus 34/-
Stand
 - 17 Construction of lamp post
circle in Electric Colony 53/-
 - 18 Construction of ~~Twin-shops~~
Twin-shop buildings in 4,990/-
Barline Road

 Works executed by Sn. *Murugappa*

- | | | |
|---|-------------|-------------------------------------|
| 19. Providing 3" submain
in Chamarajapet -
Con labour lane | 1,035/- | Ml.Cl.Res.
No.19-4
D-22 11.51 |
| 20. Providing 3" submain
in Talavarkeri | 1,200/- | No.19-8 1,742-12-0
D.21-11-51 |
| 21. Providing 3" submain
in front of Mysore
Bank | 1,390/- | No 15-(3) 1,745/-
D.23-3-52 |
| 22. Fixing 3" Volve in
Talavarkeri I Road | No estimate | No sanction 35/- |
| 23. Providing public tap
in front of Hale Bakkes-
wara Temple & Hosa Maruthi
Galli | " | " 94-6-0 |
| 24. Providing public tap in
Kumbarkeri | " | " 149/- |
| 25. Providing public tap
behind Sri Durgamma
Temple | " | " 108-6-0 |
| 26. Providing public tap
in Halepenjarkeri | " | " 117-14-0 |
| 27. Shifting G.I.Storage
tank near Honda in
I Ward | " | " 220-9-0 |
| 28. Fixing 3" volve in
Talavakakeri II Road | " | " 23-8-0 |
| 29. Providing public tap
in front of Sri Chandra-
mouleswara temple | " | " 13-0-0 |
| 30. Providing public tap in
Chavadi kerl | " | " 58-13-0 |
| 31. Providing 3" submain in
Basarajapet | " | " 2,450/- |
| 32. Providing 3" submain
towards ~~the~~ North of
Chamarajapet Car lane | " | " 40/- |

2. From the above statement, it is very clear that the 1st eight works have been entrusted without calling for tenders though the estimate amount was more than Rs.500/-

3 The Municipal Council have passed a resolution on 27-12-1953 approving the action taken by the previous Municipal Council in entrusting the works without calling for tender. As the Municipal Council is competent to sanction estimates upto Rs 5,000/- the action taken by the Municipal Council is approved as a special case. The Municipal Commissioner is requested to get these works checkmeasured by the seniormost Engineering officer of the Municipality and he must also test check the measurements, prepare bills and make payments to the contractors immediately.

4 In respect of work No.9 in the above list similar procedure as suggested above is ordered to be adopted.

5. ^{with regard to the 10th work} ~~The work~~ of constructing compound wall to the New Municipal Office, th was entrusted to Sri Balakrishna Mudaliar for Rs.5,644/- after calling for tenders and the work turned out is estimated Rs.12,400/- As the Chief Engineer has to be consulted in the matter, separate orders will issue in respect of this estimate. The Municipal Commissioner is requested to separate from the records the estimate, the tender offered by Sri Balakrishna Mudaliar and prepare a revised estimate according to the work done and submit the same for sanction of Government.

35

6. With respect to the remaining eleven works executed by Sri Murugappa and eight works executed by Sri Balakrishna Mudaliar, it is to be stated that the estimates ^{for 16 works} were not sanctioned by the Municipal Council and works were entrusted by oral instructions of the Municipal Commissioner. This action particularly deserves severe condemnation. The Municipal Authorities have completely ignored the legal provisions of the Act and Rules issued thereunder and have done work in the most thoughtless and irresponsible manner. Government observe that very severe notice will be taken if such things were to recur. However in respect of these works already done, Government approve, as a special case, the resolution of the Municipal Council sanctioning the estimates of these works. The Municipal Commissioner is instructed to make payments at minimum rates to these two contractors after getting stamped mutchalikas to prevent loss of stamp revenue to Government. Government further direct that there is no use in referring these small matters to the Chief Engineer with instructions to the Executive Engineer to check-measure these works at this distance of time. As the Municipal Engineer has checked these works, it is sufficient if measurements made by him are test checked by the Municipal Commissioner and payments made to the contractors very early. The records are returned for immediate necessary action.

1. To the Comr - W/P
2. The Chief Engr
3. Controller CSAD
4. The AG

For Secretary to Government
L.S.G. & Planning Dept'

To

0

PROCEEDINGS OF THE GOVERNMENT OF MYSORE

R E A D:-

Correspondence ending with letter No.M1. P.R.13/53-54 dated the 14th January 1954 from the Municipal Commissioner, Davangere, recommending sanction of estimates for works done by Sri Balakrishna Mudaliar and six other contractors in Davangere City Municipality.

- - - - -

ORDER NO.L. 1623-6 / CM 11-52-32

dated, Bangalore, the 11th Jan, 1954.

The Municipal Commissioner, Davangere, brought to the notice of Government that several works had been not executed by the previous Municipal Commissioner without adhering to the prescribed procedure of calling for tenders and executing stamped agreement and that the contractors had done the work according to the instructions of the then Commissioner. He has also reported that in respect of some works even estimates have not been prepared. The following works show the details as to the amount of the estimate, the authority sanctioning the estimate and the outlay incurred:-

Name of the work	Sanctioned estimate amount	Authority sanctioned	Outlay incurred, if any.
1. Curbin bus stand area for modified portion	Rs 3,900	Resolution No.30 dated 22-11-51	Rs 635- 0- 0
2. widening of Circle (final bill have to be prepared)	2,200	Resolution No.14(5) dated 28-6-52	1,390- 0- 0
3. Construction of portico in front of New Municipal Office	4,900	Resolution 24(4) 28-6-52	- - -
4. Mettling approach road in front of Municipal office	490	Resolution of Municipal Council dated 4-11-52	340- 0- 0
5. Mettalling bus stand road near bus stand area	3,200	Resolution of Municipal Council No.20/19-7-51	2,163- 7- 6
6. Removing and fixing the curbing on both sides of B.D.road	2,000	Resolution of Municipal Council 4(4) /19-11-51	- - - -

- 2 -

7. Formation of circle in front of P.K.P. Station	4,900	Resolution of Municipal Council 25(1) dated 22-11-1951	- - -
8. Providing S.B. Slabs benches in Park Area in front of Reading Room	425	Municipal Commissioner dated 21-6-52	1,763- 8- 0
9. Construction of Masonry Dwarf Wall near Ajjeppa Setty's house	500	Municipal Commissioner No. Resolution 31/29-6-51	950- 0- 0
10. Construction of compound wall for New Municipal office	4,700	Municipal Council resolution No. 30/20-6-51	1,260- 0- 0 (or lay upto to 14-1-54)

Further works entrusted to Sri Balakrishna Mudaliar:-

11. Construction of a lamp post circle in front of Durga Hotel	No estimate	No sanction	100- 0- 0
12. Construction of a lamp post circle near municipal board or pond	- do -	"	80- 0- 0
13. Construction of Canopy in Gandhi Circle	"	"	494- 0- 0
14. Construction of public latrines in Vinobha-nagar	"	"	1,047- 0- 0
15. Construction of lamp post circle in Cherdil Circle	"	"	84- 0- 0
16. Construction of lamp post circle in bus stand	" 2	"	34- 0- 0
17. Construction of lamp post circle in Electric Colony	"	"	53- 0- 0
18. Construction of Twin Shop buildings in Berlin Road	"	"	4,990- 0- 0

Works executed by Sri Laxmappa :-

19. Providing 3" submain in Gramarajpet con lane	1,035	Municipal Council resolution 10(4)/22-11-51	-
20. Providing 6" submain in Talavarekeri	1,200	No 19-8/ dated 21-11-51	1,742-12- 0
21. Providing 3" submain in front of Mysore Bank	1,300	No 10-(3) dated 3-3-52	1,745- 0- 0
22. Fixing 3" valve in Talavarekeri road	No estimate	No sanction	35- 0- 0
23. Providing public tap in front of Hole B-kkewara Temple & Hosa Maruthi-Galli			94- 6- 0
24. Providing public tap in Kumbarekeri			149- 0- 0

25 Providing public tap behind Sri Durgamma temple	No estimate No sanction	108- 6- 0
26 Providing public tap in Halepenjerkeri		117-14- 0
27 Shifting G.I.Storage tank near Konda in 4 Ward		220- 9- 0
28 Fixing 3" valve in Telavarakeri II road		23- 8- 0
29 Providing public tap in front of Sri Chandra-mouleswara temple		13- 0- 0
30 Providing public tap in Chavadikeri		58-13- 0
31 Providing 3" submain in Bazarsajpet		2,450- 0- 0
32 Providing 3" submain towards North of Chamarajapet Car lane		40- 0- 0

33-----

2. From the above statement, it is very clear that the first eight works have been entrusted without calling for tenders though the estimate amount was more than Rs. 500/-


3. The Municipal Council have passed a resolution on 27th December, 1953 approving the action taken by the previous Municipal Council in entrusting the works without calling for tenders. As the Municipal Council is competent to sanction estimates upto Rs.5,000/- the action taken by the Municipal Council is approved as a special case. The Municipal Commissioner is requested to get these works checked/ measured by the seniormost Engineering Officer of the Municipality and he must also test check the measurements, prepare bills and make payments to the contractors immediately.

4. In respect of work No 9 in the above list similar procedure as suggested above is ordered to be adopted.

5. With regard to the tenth work of constructing compound wall to the New Municipal Office, it was entrusted to Sri Balakrishna Mudaliar for Rs.6,644/- after calling for tenders and the work turned out is estimated to Rs.12,400/- As the Chief Engineer has to be consulted in the

in the matter, separate orders will issue in respect of this estimate. The Municipal Commissioner is requested to separate from the records the estimate, the tender offered by Sri Balakrishna Mudaliar and prepare a revised estimate according to the work done and submit the same for sanction of Government.

6. With respect ~~of~~ to the remaining eleven works executed by Sri Murugopra and eight works executed by Sri Balakrishna Mudaliar, it is to be stated that the estimates for sixteen works were not sanctioned by the Municipal Council and works were entrusted by oral instructions of the Municipal Commissioner. This action deserves severe condemnation. The Municipal Authorities have completely ignored the legal provisions of the Act and Rules issued thereunder and have done work in the most thoughtless and irresponsible manner. Government observe that very severe notice will be taken if such things were to recur. However, in respect of these works ~~now~~ already done, ~~these~~ Government approve, as a special case, the resolution of the Municipal Council sanctioning the estimates of these works. The Municipal Commissioner is instructed to make payments at minimum rates to these two contractors after getting stamped mutchalikas to prevent loss of stamp revenue to Government. Government further direct that there is no use in referring these small matters to the Chief Engineer with instructions to the Executive Engineer to check-measure these works at this distance of time. As the Municipal Engineer has checked these works, it is sufficient if measurements made by him are test checked by the Municipal Commissioner and payments made to the contractors very early. The records are returned for immediate necessary action.


(V. Hanumanthappa)
For Secretary to Government,
I. S. G. & Planning Departments.

To

The Municipal Commissioner, Davangere City Municipality thro' the President, 
* Chief Engineer of Mysore, Bangalore,
* Controller, State Accounts Department, Bangalore,
* Accountant General, Mysore, Bangalore.

PROCEEDINGS OF THE GOVERNMENT OF MYSORE

R E A D:-

Correspondence ending with letter No. M. P.H.13/53-54 dated the 14th January 1954 from the Municipal Commissioner, Davangere, recommending sanction of estimates for works done by Sri Balakrishna Madaliar and six other contractors in Davangere City Municipality.

- - - - -

ORDER NO.L.1623-6 / C M 11-5-2-32

Dated, Bangalore, the 11th May 1954.

The Municipal Commissioner, Davangere, brought to the notice of Government that several works had been executed by the previous Municipal Commissioner without adhering to the prescribed procedure of calling for tenders and execution, stamped agreement and that the contractors had done the work according to the instructions of the then Commissioner. He has also reported that in respect of some works even estimates have not been prepared. The following works show the details as to the amount of the estimate, the authority sanctioning the estimate and the outlay incurred:-

***** Name of the work	Sanctioned estimate amount	Authority sanctioned	Out lay incur- red, if any.
-----	Rs		Rs
1. Curbin bus stand area for modified portion	3,900	Resolution No.30 dated 22-11-51	235- 0- 0
2. Widening Gandhi Circle (final bill have to be prepared)	7,200	Resolution No.14(5)/1, dated 28-5-52	750- 0- 0
3. Construction of portico in front of New Municipal Office	4,900	Resolution 24(5) 28-6-52	- - -
4. Mettalling approach road in front of Municipal office	490	Resolution of Municipal Council dated 4-11-52	340- 0- 0
5. Mettalling bus stand road new bus stand area	3,200	Resolution of Municipal Council No.16/19-9-51	2,160- 2- 6
6. Removing and fixing the curbing on both sides of P. Colony	2,000	Resolution of Municipal Council 4(4) /19-11-51	- - - -

41

7. Formation of circle in front of P.R.P. Station	4,900	Resolution of Municipal Council 25(1) dated 22-11-1951	- - -
8. Providing I.B. Slab benches in Park Area in front of Reading Room	425	Municipal Commissioner dated 21-5-52	1,765- 8- 0
9. Construction of Masonry Wall near Ajjeppa Setty's house	500	Municipal Commissioner resolution 31/29-6-51	950- 0- 0
10. Construction of compound wall of New Municipal office	4,700	Municipal Council resolution No. 30/20-6-51	1,260- 0- 0 (outlay upto 14-1-54)

Further works entrusted to Sri Belakrishna Mudaliar:-

11. Construction of a lamp post circle in front of Purga Hotel	No estimate	No sanction	100- 0- 0
12. Construction of a lamp post circle near Municipal Honda or Ford	- do -	"	80- 0- 0
13. Construction of Canopy in Gandhi Circle	"	"	494- 0- 0
14. Construction of public latrines in Vinobha-nagar	"	"	1,047- 0- 0
15. Construction of lamp post circle in Gandhi Circle	"	"	84- 0- 0
16. Construction of lamp post circle in bus stand	" 2	"	34- 0- 0
17. Construction of lamp post circle in Electric Colony	"	"	53- 0- 0
18. Construction of Train Shop buildings in Earline Road	"	"	4,990- 0- 0

Works executed by Sri Muniyappa :-

19. Providing 2" submain in Chamarajpet con. lane	1,035	Municipal Council resolution 19(4)/22-11-51	
20. Providing 3" submain in Talavarekeri	1,200	No. 19-8/ dated 21-11-51	1,742-12- 0
21. Providing 3" submain in front of Mysore Bank	1,390	No. 15-(3) dated 3-3-52	1,745- 0- 0
22. Fixing 3" valve in Talavarekeri Road	No estimate	No sanction	25- 0- 0
23. Providing public tap in front of Hole Bekraswara Temple & Lora Maruthi-Galli	"	"	94- 6- 0
24. Providing public tap in Kumbarekeri	"	"	149- 0- 0

42

25 Providing public tap behind Sri Purgamma temple	No estimate	No sanction	08- 6- 0
26 Providing public tap in Halepenjarkeri	"	"	-14- 0
27 Shifting G.I. Storage tank rear londa in 1 Ward	"	"	- 9- 0
28 Fixing 3" valve in Talavarekeri II Road	"	"	- 8- 0
29 Providing public tap in front of Sri Chandra-rouleswara temple	"	"	- 0- 0
30 Providing public tap in Chavadikeri	"	"	-13- 0
31 Providing 3" submain in Basarajpet	"	"	- 0- 0
32 Providing 3" submain towards North of Chamarajpet Car lane	"	"	0- 0

33-----

2. From the above statement, it is very clear that the first eight works have been entrusted without calling for tenders though the estimate amount was more than Rs.500/-

3. The Municipal Council have passed a resolution on 27th December, 1953 approving the action taken by the previous Municipal Council in entrusting the works without calling for tenders. As the Municipal Council is competent to sanction estimates upto Rs.5,000/- the action taken by the Municipal Council is approved as a special case. The Municipal Commissioner is requested to get these works checked by the seniormost Engineering Officer of the Municipality and he must also test check the measurements, prepare bills and make payments to the contractors immediately.

4. In respect of work No.9 in the above list similar procedure as suggested above is ordered to be adopted.

5. With regard to the tenth work of constructing compound wall to the New Municipal Office, I was entrusted to Sri Balakrishna Mudaliar for Rs.6,644/- after calling for tenders and the work turned out is estimated to Rs.12,400/- As the Chief engineer has to be consulted in the

n the matter, separate orders will issue in respect of this estimate. The Municipal Commissioner is requested to separate from the records the estimate, the tender offered by Sri Balakrishna Mudaliar and prepare a revised estimate according to the work done and submit the same for sanction of Government.

6. With respect to the remaining eleven works executed by Sri Surugappa and eight works executed by Sri Balakrishna Mudaliar, it is to be stated that the estimates for sixteen works were not sanctioned by the Municipal Council and works were entrusted by oral instructions of the Municipal Commissioner. This action deserves severe condemnation. The Municipal Authorities have completely ignored the legal provisions of the Act and Rules issued thereunder and have done work in the most thoughtless and irresponsible manner. Government observe that very severe notice will be taken if such things were to recur. However, in respect of these works ~~now~~ already done, ~~the~~ Government approve, as a special case, the resolution of the Municipal Council sanctioning the estimates of these works. The Municipal Commissioner is instructed to make payments at minimum rates to these two contractors after getting stamped mutchalikas to prevent loss of stamp revenue to Government. Government further direct that there is no use in referring these small matters to the Chief Engineer with instructions to the Executive Engineer to check-measure these works at this distance of time. As the Municipal Engineer has checked these works, it is sufficient if measurements made by him are test checked by the Municipal Commissioner and payments made to the contractors very early. The records are returned for immediate necessary action.


(V. Hanumanthappa);
For Secretary to Government,
L.S.G. & Planning Departments.

To

The Municipal Commissioner, Davangere City Municipality thro' the President,
 * Chief Engineer of Mysore, Bangalore,
 * Controller, State Accounts Department, Bangalore,
 * Accountant General, Mysore, Bangalore.

3715 4746/me 2.

DAVANGERE CITY MUNICIPALITY

No M1 PR 13/5455

Encl

From



The Municipal Commissioner,
City Municipality,

DAVANGERE 1 MAY 1954

To

li-SVR
The Secretary to the Government of Mysore,
Local Self Government & Planning Departts
BANGALORE

Sir,

Subject - Payment of Bills to Sri B N Bala-
krishna Mudaliar and other 6 contrac-
tors in respect of works executed by
them

I invite kind reference to this Office letter
No M1 P R 13/53-54, dated, 14-1-1954 on the above sub-
ject and request you very kindly to expedite orders
of Government in the matter since the contractors
Sriyuts B N Balakrishnamudaliar and Murigappa are
pressing for the settlement of their bills frequently

Forwarded,
(Signature)
(B I Gopala Rao,) PRESIDENT,
CITY MUNICIPAL COUNCIL,
DAVANGERE

Yours Faithfully,
(Signature)
(K Narasimhaiengar,) Municipal Commissioner,
Davangere City Municipality

SPH 2

37155 4746/m

Payment of bills by the Dakshinapure
C.E. for the works executed by the Contractors

For and on behalf of

Letter no G 1 3941 dated 30-10-53
states that the Municipal Office building
has been inspected and tested by the C.E.
and this by the Executive Engineer

4) It is stated that the works
of the Municipal Office has been inspected
and tested by the C.E. and the other
works by the E.E. - for orders refer
reference to para 11-13

8/6/54
8/6/54

Forwarded a copy of the
letter to the H.I. Comr
Dhanangue

18/1

25/12/54) Amount is put up

8/13/54

Forward L 13566 to 18/1/54 to the
Dhanangue

For

8/21/54

Outstanding bills for the Underground
31131 Sewage work done in the Davangere mty camp
3715
me 1951-52

(9) $\Rightarrow$ 0 Gramma is put up for approval
8/5/9

(10) Issues
8/9

I received letter no M. P. R 24/53-54
dated 31.8.53 from the Municipal Commissioner,
Davanagere - furnishes a report -

"1) The report from the Municipal Commissioner
is for perusal with reference to paras 1-2 further
report may be awaited

12) A draft letter to Mr C. E. is put up requesting him to immediately inspect the works and certify payment of pending bills is put up as Mr S. S. G. is pleased to enquire on the P. U. if Mr C. E. has inspected these works. No report from Mr C. E. is so far received.

13) Issue, the letter

No B 4858/53-57 B 9 10 53 to be Chief Engineer — calls for information

Sms A
15/10

[To be used only for notes, requisitions, etc, not intended for permanent record]

1295
√ 3113

but the petition is not stamped
as per Section 106 of the Stamp Act
as value of Rs 2/- should be
affixed to petition to Government
of petitioners of this kind viz petitioners
from contractors etc are exempt from
Court fee Stamp is not understood

(3) Draft put up for attn

2/6

82
2/6/53(4) Issue
2/6

No L 3171/53-54 D 10 6 52

to the Municipal Commissioner,

Davanangere - cases from a report

12957KL

(5) petn from Sn. A S

Babappa, Contractor
Chavaraipet B-G 4

Re: out standing bills
for the under ground sewage
work done in Davanangere
city during 1951-52

at n in sub 17/6/63

(6) Put up then
need

11/8



Subd

(7) file to put up

(8) Issue reminder
11/8Sub A
18/8

C F 74]

Routine Notes

[To be used only for notes, requisitions, etc, not intended for permanent record]

WD 01403—GPB—35 000 copies—18-10-52

N B—Should routine notes be written on small slips
notes must be copied or slips pasted on this form.

(2) Subd. when a draft call
for a report as ordered
It is however Subd.

5320/nd

Petition of the 13th Nov '53 from Sri B N
Balakrishna Mudaliar, Contractor, Davanagere
Sd/- the Minister for d S G regarding
the payment of enhanced rates by the
Davanagere city Telly for the construction
of the Municipal Office Building

The Petitioner has affixed a Rs 2/- Stamp
No orders have been passed by the
Minister for d S G In the circumstance
the Ptn in original will be sent to
the Tel Commr, Davanagere city Telly
for disposal and an endorsement will
be issued to the Party

Two dfts are put up for approval

1/13
91

5/1/54

There is a file in the Branch.
Pl note below whether the ~~Represent~~
Representation the Party has
been taken into consideration
while passing the order


61

Appendix F G-1]

SUBJECT

Outstanding bills for the undiminished Sewage
work done in the Dammagere Municipality during
1951-52.

Diary No of letter replied to

1295/172
53
3909/172

General and Revenue Secretariat

()
the 195

Date of issue

Signed by

List of enclosures

Copied by

Examined by

Section

File No

Serial No

No

To

2317/ 10-6-53

The Commissioner,
City Municipality,
Dammagere

Sir,

I am directed to
forward herewith a copy
of petition dated 20.5.53 from
Shri H S Basappa, contractor
Channarayana, Bangalore, on the
subject mentioned above and
to request you kindly to
forward a report thereon
this may be treated as
urgent.

Yours faithfully

for Secy D.C.

21
No Mr P & 24/53-54
Encl
From



Date 31st August 1953

The Municipal Commissioner,
City Municipality,
Davangere

To

The Secretary to Government,
L S G & Planning Department,
Bangalore

Sir,

Subject Outstanding bills for the under-ground sewage
work done in Davangere City Municipality during
51-52

With reference to your letter No L 3171 dated 10th Aug '53,
on the above subject, I write to inform you, that I have called
for further information from the contractor Sri H S Basappa
as in the copy enclosed in respect of ^eswage works executed by him
Meanwhile I write to bring to the notice of the Government the
following facts

1) Swage work done in Karisivanpala galli M H 218 to 238

The Municipal Council in their resolution No 8 dated
14-2-1952, sanctioned the estimate for Rs 4,000/-, which sanction-
ing the estimate the council resolved that "all these works may
be ^eentrusted to the existing contractors who are doing under-
ground ^adrainage work in equal proportions at the rates at which
they are working now"

The bill prepared for this work by the Municipal Engineer
is only for Rs 2,118-2-0/- though the cost of the work exceeds
Rs 500/- No tender is called for

2) Swage work done in Issar-dar galli

An estimate for Rs 4,900/- was sanctioned ^{by} in the Municipal
council ~~held~~ at its meeting ^{held} on 14-2-1952, vide resolution No
13-(1) with ~~the~~ a direction "that all these works may be ^eentrusted
~~ested~~ to these existing cantroctors who are doing under-ground
drainga works in equal proportions at the rates at which they
are working the other stages at present "

No tender is called for though the cost of the work
exceeds Rs 500/-

p t o

No stamped agreements were executed by the contractor for above works

N. L.
Further I write to invite kind reference to your letter Nos L. 12872, dated 14-11-52 and L. 19084 dated 3rd Feb' 1953, wherein it has been ordered by Government that payments to the above contractors should be stopped until all the works in respect of which payments are due are personally inspected and test checked by the Chief Engineer

Has C.E. inspected these works?

I have brought the above facts to the kind notice of the Government and solicit kind instructions in the matter

Forwarded
By *[Signature]*
PRESIDENT,
Municipal Council

Yours, faithfully,
[Signature]
(K Narasimhaiengar)
Municipal Commissioner,
Davangere City Municipality

[Signature]
49

[Signature]

5764
C.H. 11-2-16

Encl

From

The Municipal Commissioner,
City Municipality,
Davangere

4
Municipal Offices

DAVANGEPE CITY

Date 31st August 53

To

Sri H S Basappa,
Contractor,
Bangalore-2

Sir,

With reference to your letter No nil, dated 26th August 1953, requesting me to arrange for the payment of two bills together with the deposit amount, amounting to Rs 7,377/- in all, in respect of ^eswage work done by youⁱⁿ in Karisivappala galli and [^]~~Davangere~~ Issandar galli, I write to request you very kindly let me have the following documents pertaining to those works for the purpose of audit before your bill could be passed ~~pr~~ for payment

- 1) Work orders issued to you by the Municipality in respect of these works
- 2) The rates furnished by you in respect of the above works and the endorsement of the Municipal Authority communicating its approval.
- 3) You have not executed ^{any} stamped agreement up till now for executing these works. ^{It} is also necessary under the rules before the bills could be passed for payment

Please note that in the absence of the above information your bills cannot be passed

Yours faithfully,

Sd/

(K Narasimhaiengar)
Municipal Commissioner,
Davangere City Municipality

E

Copy
K Narasimhaiengar
Municipal Commissioner
Davangere City Municipality

31/8

S
Mysore Government Secretariat
XXXXXXXXXXXXXXXXXXXX

No 19084 / CH/11-52-16
27/2/53

XXXXXXXXXX
and Planning Departments

The Municipal Commissioner,
Davangere City Municipality
(thru the President)

Subject Representation of Sri B N Balakrishna Modaliar
for payment of his bills for the works he has
executed in Davangere City Municipality
=====

With reference to your letter No H C 89/52-53 dated 12th December 1952 on the above subject, I am directed to state that payment to the contractor was stopped as advances were found to have been made to them indiscriminately without check measurements and reference to the progress achieved. Any excess payment detected after scrutiny by the Chief Engineer has to be recovered from out of the pending bills. Hence it is considered inadvisable to pay any bill to these contractors until the report is received from the Chief Engineer.

However, bills pertaining to the construction of open stalls in the Vegetable Market have been ordered to be paid to Sri B N Balakrishna Modaliar in letter No L 16862 dated 2nd January 1953.

~~However~~ ^{The}, details regarding the cost of the work done by this contractor up-to-date and the amount paid to him may also be reported to Government. ~~if~~ ^{open stalls in the Vegetable Market} it is necessary to withhold making payments even in respect of the work, so as to facilitate the adjustment of advances given in respect of other works, then the same should be brought to notice of Government.

Yours faithfully,

(V Hanumanthappa)
For Secretary to Government,
L S G & Planning Departments

taken from his
mail file

25/9

21/1/53 knr-2/31/1

6
GOVERNMENT OF MYSORE

General and Revenue Secretariat,

No L 12872

Dated Bangalore, 14-11- 1952

From

The *Secretary to the Government of Mysore,*
L S G Department

To

The Municipal Commissioner,
Davangere City Municipality,
(thru' the President)

Sir,

I am directed to state that the Director of Efficiency audit and Anti Corruption Measures who inspected the Davangere City Municipal Office has reported that the work in the Municipal Office pertaining to Public Works is being thoroughly mismanaged, accounts rules and procedure violated and advances to contractors are made indiscriminately without taking check measurements for months together

2 The financial condition of the Municipality is found to be far from satisfactory, the closing balance very recently being barely Rs 1,000/- Immediately after its conversion into a City Municipality, a Government loan of Rupees seven lakhs was sanctioned for improvement works Besides the Municipality has been in receipt of a grant exceeding Rs 50,000/- every year on an average Its financial resources are also flexible and varied as compared with other municipalities Despite these favourable factors, if the municipality should be drifting to such a precarious condition, it must be due, among other factors, to the lavish spending on Engineering works as has been pointed out by the Director, without reference to the actual claims of the contractors, or the ability of the Municipality to bear this heavy run on its funds

3 I am therefore to state that further payments to the contractors noted in the margin to whom reference has been made by the Director of

-----	Anti-Corruption should
Sriyuths	be stopped atonce until
1 Balakrishna Mugalilar,	all the works in res-
2 Wahab Sab of M/S Ibrahim Rahimatullah & Co ,	pect of which payments
3 H G Basappa,	are due are personally
4 M/S Rahimatullah & Co ,	inspected and test
5 Mohamed Moosa	checked by the Chief
-----	Engineer, who is being
separately requested to do so, and a certificate recorded by him on	
regular bills to admit further payments	

Yours faithiully,

Sd A S SHALEEL,

Secretary to Government,
L S G Department

Memo No L 14873

Copy of the above is forwarded to the Chief Engineer of Mysore, Bangalore, for information

Sd V Hanumanthappa,
13/11/52
for Secretary to Government,
L S G Department

LNS 25/9

- Copy -

G R S App F G 3

GENERAL AND REVENUE
SECRETARIAT

(continuation sheet draft form)

3715

forward herewith a copy
of the letter from the
M Comr Dwy
and enquire whether
these works have
been inspected by you
as requested in
his previous letter no

A very early reply is requested
WD 01417-GPB-25000-3 11 52
Ans/x 30p

7 ~~draft~~
No 2-7858/53-54
D. 9 10-53.

To
The C S. for Mysore
Dangalore

Subj: Payment of
Bills to certain contractors
of Davanagere City
Municipality in respect
of works executed
by them

I am directed to
~~state that the Municipal~~
commissioner has reported
that ^{the} bills in respect of
works executed by certain
contractors are pending
payment in view of the
instructions issued by Govt
stopping further payment
till the works are personally
inspected by you and payment

6

certified and that the contractors
are seeking payment. Some of
the contractors have also approached
Government for arranging
early payment.

I am therefore to invite
your attention to Memo No L 14843 Dated
14/11/52 for forwarding a copy of
letter No. L 12842 of even date

addressed to the Municipal Commissioner,
requesting you to inspect the works personally and send a report
thereon and to letter No L 19085/CH

11-52-15 D 3 2 53 requesting you

to ~~proceeding~~ expedite the report

as the payment of bills to the

contractors cannot be postponed indefinitely

and to request that your report

in the matter may kindly be

sent to Government without

further delay

- This may be treated as immediate

Yours faithfully

For L.S. Sanyal
25/9

1-1-53 from
the manifest
D No 3510
Separately
Sent today
25/9

9
L 7858

(Municipal Branch)

8/11/53

The Asst
L S G & Planning Departments

To

The Chief Engineer of Mysore,
Bangalore

Sir,

Subject Payment of Bills to certain contractors of
Davangere City Municipality in respect of
works executed by them
- - - - -

I am directed to forward herewith a copy of the letter No
Ml P R 24/53-54 dated 31st August 1953 from the Municipal Commis-
sioner, Davangere City Municipality* and to enquire whether these
works have been inspected by you as requested in this office memo
No.L 14873 dated 14th November 1952.

A very early reply is requested

Yours faithfully,

7/c Hanumanthappa sue
(V Hanumanthappa)
Asst. Secretary to Government,
L S G & Planning Departments
-- h ---

57
9

No G I

5741

10

Office of the Chief Engineer of Mysore,
Bangalore, dated 30th October 1953

From

The Chief Engineer of Mysore,
B a n g a l o r e

To

The Secretary to Government,
Local Self Government & Planning Departments,
B a n g a l o r e

Sir,

Sub Payment of bills to certain contractors
of Davangere City Municipality in res-
pect of works executed by them

3715
LA
13/10/53
MS

With reference to your letter No I 7858 dated the
9th October 1953 regarding the above, I write to inform you
that the biggest work executed by the Municipal Council,
Davangere is the Municipal Office building which has been
inspected and test checked by me The measurements are
checked in detail by the Executive Engineer, Davangere Divi-
sion.

As regards the drainage and other small works,
they are got checked by the Executive Engineer, Davangere
Division

Yours faithfully,

K. S. Gangadhar
(K S GANGADHARA) 28 10 53
CHIEF ENGINEER OF MYSORE

MG.1/28 10.

Copy
for
file

M G S App F G 3

MYSORE GOVERNMENT
SECRETARIAT

(Continuation sheet draft form)

L 13566
18-1-54

4

M-C Dargan
H. & P. & S.

Payment of bills of certain
contractors of Dargan of M
in respect of works
executed by them

Sir,

With reference to letter

I am directed to enclose
herewith for your information
a copy of letter no 815941
of 30/10/53 from M-C E
on the above subject

Y-f

22/1/54

For Secy to Govt
22/1/54

22/1/54

SECRETARIAT,

With reference to his petition dated 11/19/53
 set to the Illinois State Board of Social Self
 and enhanced - finally noted
 the construction of the petitioner
 the Office Building - that his
 - 4 - receiving
 forwarded to

**Government,
Department.**


To
Sri B N Balakrishna
Contractor
Davanagere city

Appendix F G—1]

SUBJECT

	Section
	File No
	Serial No
Diary No of letter replied to 5325/14	No
Mysore Government Secretariat	To
()	The Hd Commr, Davanagere City
the 195	(through the Pdt)
Date of issue	Sir,
Signed by	I am directed to forward herewith for disposal ~~of~~ ^{need for} portion in original ~~part~~ by ~~me~~ ^{referred} to Mr B N. Balakrishna ^{referred} Contractor, Davanagere City, re: the the payment of entrance rates towards the construction of the Municipal office building.
List of enclosures	Yours faithfully
Copied by	J. L. S. G. Seay
Examined by	8ms ~~AB~~

Before the Hon'ble Minister for Local Self Government,
Government of Mysore,
B A N G A L O R E.



Petitioner:-

B.N. Balakrishna Lalaliar,
Contractor, Davangere city.

No. 1992

The petitioner begs to state as follows:-

1) The petitioner is a contractor doing work under Davangere City Municipality.

2) He was entrusted with the work of construction of Municipal Office Buildings at Davangere. He has completed the building to the satisfaction of the Municipal Council.


3) In the month of July 1951, the Municipal Council resolved to request His Highness The Maharaja Of Mysore to perform the opening ceremony of the Municipal Office building. At that time the building was still incomplete. The president and the council asked the petitioner to employ extra men and complete the work and also assured him to give enhanced rates. On this assurance, the petitioner got skilled workmen from Coimbatore and Devalotah by paying high wages and at their expense and got the work completed within time and the building was got opened on the appointed date by His Highness the Maharaja of Mysore.

4) The Municipal Council at its meeting held on 28-6-1952 has resolved by unanimous resolution (No. 28) to give enhanced rates on several items of work and the total sum came up to Rs. 8,024/-

5) The petitioner learns that the Govt. have not sanctioned this kind of sanction for the payment of those enhanced rates to the petitioner. The work of completion of the building was undertaken under specific assurance and promise of the then President, Council and the Commissioner. Accordingly the Municipal Council passed an unanimous resolution to give enhanced rates. The petitioner would not have undertaken the extra work in such a hurried manner, if the President and council had not given specific assurance. The petitioner is therefore legally entitled to the enhanced rates which the Municipal Council has agreed. The order of Government in not giving sanction to enhanced rates, has caused great hardship and loss to the petitioner.




For the above reasons, petitioner most humbly requests that Government may be pleased to revise the order already passed and accord sanction to the enhanced rates.

Davangere city.



PETITIONER.

B N Balakrishna Lalaliar
13/11/53



From H S. Basappa,
Contractor,
No.J.77, Albert Victor Road,
Chamarajapet, Bangalore City.

To The Minister for Local Self Government
& Public Health, Bangalore.

Respected Sir,

Subject - Outstanding bills for the underground
sewage work done in the Davangere
Municipality during 1951-52.

I wish to submit the following few lines for your kind
consideration and favourable orders -

I undertook the work of laying sewage lines in the Davangere
Municipality and completed the work in April 1952 and submitted the
following bills for payment -

	Rs. as. ps.
1. Sewage work done in Karesivappa Galli Manhole No.213 to 238	2118--4--0
2. Sewage work done in Izardar Galli Manhole No 243 to 248	4302--8--0
3. Balance of earnest money deposited on 26-10-1951 for the sewage work	956--4--0
Total	7377--0--0

I wish to submit to your kind notice that I have not done any
other work except the above and measurements were checked by the
concerned Overseer and the work was inspected by the Municipal
Engineer after the submission of the bills. So far, I have not
taken any advance against my above bills and the whole amount is
due to me since a very long time.

I have approached the authorities concerned personally several
times and written registered letters on the 21st February 1953 to
the Municipal President, Commissioner and Engineer, requesting them
to kindly arrange for the payment of my bills early. But so far,
no reply has been received from them.

As I am put to much inconvenience and financial difficulty in
these hard days, I earnestly pray that you may be pleased to instruct
the authorities of the Davangere Municipality to arrange for the
payment of my above bills very early since they are pending for a
long time.

Thanking you,

Bangalore,
Dated 20th May 1953

Respected Sir,
faithfully,
Basappa
Contractor.